

Grantee: Clayton County, GA

Grant: B-11-UN-13-0001

October 1, 2013 thru December 31, 2013 Performance Report



Grant Number:

B-11-UN-13-0001

Obligation Date:**Award Date:****Grantee Name:**

Clayton County, GA

Contract End Date:

03/04/2014

Review by HUD:

Reviewed and Approved

LOCCS Authorized Amount:

\$3,796,167.00

Grant Status:

Active

QPR Contact:

Carol Seaton

Estimated PI/RL Funds:

\$3,000,000.00

Total Budget:

\$6,796,167.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Summary of Distribution and Uses of NSP Funds:

Three target areas have been selected: Clayton State/Rex in the north part of the county and Irongate/Lovejoy in the south and Jonesboro area in the middle of the County. Each activity may be conducted in any of the target areas. The funds will be distributed as follows:

Mortgage assistance for home buyers: \$50,000

Demolition of blighted properties - \$379,000

Acquisition/Rehab: \$3,500,000

Redevelopment of vacant lots: \$2,000,000

Administration of the program - \$379,616 plus 10% of program income

How Fund Use Addresses Market Conditions:

Beginning in October, 2010, meetings were conducted with representatives of various housing stakeholders to discuss the foreclosure needs in Clayton County and explore all options to best utilize NSP funds. Collaborated efforts involving the County Departments of Community Development, Tax Assessment, Economic Development, Sheriff, Police, Office of Housing and Community Development and the Housing Authority of Clayton County. Private partners included lending institutions, GA Association of Bankers, Metro South Board of Realtors, appraisers, inspectors, builders, developers, housing counseling agencies, the local Community Housing Development Organization and other nonprofits. Based on the information gathering process, it was determined that the best use of the NSP 3 Grant funds would be Mortgage Assistance, Demolition of blighted properties, acquisition/rehab, and redevelopment of vacant lots. The activities were selected to move Clayton toward a tipping point in housing recovery.

Ensuring Continued Affordability:

Clayton County will use the HOME Program standards for continued affordability for all NSP3 assisted homes, using Promissory Notes and Deeds to Secure Debt which contain recapture clauses. All recapture of funds will be from net proceeds from the sale of the home.

Definition of Blighted Structure:

The Clayton County Code of Ordinances does not use the term "blighted structure" but does address "unsafe buildings" under article III Sections 18-35. Clayton County will use these "unsafe buildings" sections from its Code of Ordinances as its "blighted structure" definition for NSP3.

Definition of Affordable Rents:

For the purposes of NSP3, Clayton County defines affordable rents as the Fair Market Rents published annually by HUD for the Housing Choice Voucher program.

Housing Rehabilitation/New Construction Standards:

Any gut rehabilitation or new construction will be designed to meet the standard for Energy Star Qualified New Homes.

Other rehabilitation will meet these standards to the extent applicable, such as when necessary to replace windows, doors, appliances, hot



water heaters, furnaces, air conditioning units, they will be replaced with Energy Star labeled products. Water efficient toilets, showers, and faucets will be installed when those items are being replaced.

For rehabilitation, any system that is replaced or work that is done to the home will meet the Georgia Uniform Building Code (ICC Code) , as adopted and amended by Clayton County.

Vicinity Hiring:

If any new hires are needed, those who reside in the target areas would get priority as applicants. This information will be included in any newspaper advertisements for the jobs on the job application and in any Requests for Proposals for the work. We will also advertise through local sources most likely to be seen by residents in the vicinity by placing posters in stores, churches, daycare centers, etc. in the target areas.

Procedures for Preferences for Affordable Rental Dev.:

In the last few years Clayton County has experienced an extremely high single family foreclosure rate. Many of these homes were purchased by investors and used as rental property. We estimate that the percentage of single family rental housing in the county is as high as 60%. Rents are in a very affordable range, due to competition caused by the volume of rental property available. Therefore, Clayton County does not anticipate the need to create preferences for the development of affordable rental housing at this time. The focus of NSP 3 activities will be solely on increasing home ownership of affordable foreclosed single family housing in the NSP3 target areas.

Grantee Contact Information:

Carol Seaton, NSP Manager
 1671 Adamson Parkway, Suite 101
 Morrow GA 30260
 770-477-4512

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$6,529,000.00
Total Budget	\$0.00	\$6,529,000.00
Total Obligated	\$880,384.00	\$4,306,000.00
Total Funds Drawdown	\$626,767.04	\$3,377,002.17
Program Funds Drawdown	\$264,054.95	\$1,877,591.19
Program Income Drawdown	\$362,712.09	\$1,499,410.98
Program Income Received	\$239,710.85	\$1,499,410.98
Total Funds Expended	\$626,767.04	\$3,377,002.03
Match Contributed	\$25,000.00	\$523,932.00



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$523,932.00
Limit on Public Services	\$569,425.05	\$0.00
Limit on Admin/Planning	\$379,616.70	\$396,753.21
Limit on State Admin	\$0.00	\$396,753.21

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Administration	\$379,616.70	\$600,000.00

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$949,041.75	\$2,815,000.00

Overall Progress Narrative:

We continued actively pursuing homes for the NSP3 program during this quarter but were only able to acquire one house. We have contracts pending and will close on several next quarter. We closed on five lots for redevelopment and will begin construction of new homes soon. We closed with buyers on six homes, and provided mortgage assistance for three other buyers. We provided funds to demolish an unsafe addition on a home, and then our CDBG Essential Home Repair Program was able to complete some needed repairs for the homeowner. We are working with our Code Enforcement office to identify homes for demolition and expect to see some more activity next quarter. We are on target to complete our expenditures by the deadline on March 1, 2014.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP3-45002-ACQ, Acquisition/Rehab	\$188,643.84	\$3,500,000.00	\$1,548,663.68
NSP3-45102-RED, Redevelopment	\$21,096.30	\$2,000,000.00	\$21,096.30
NSP3-45203-FIN, Financing Mechanisms	\$10,000.00	\$50,000.00	\$20,000.00
NSP3-45301-Demo, Demolition	\$15,047.00	\$379,000.00	\$15,047.00
NSP3-5420-Admin, Administration Costs	\$29,267.81	\$600,000.00	\$272,784.21



Activities

Grantee Activity Number:	NSP3-120-MA
Activity Title:	Mortgage Assistance Middle Income

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NSP3-45203-FIN

Projected Start Date:

03/04/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Financing Mechanisms

Projected End Date:

07/01/2016

Completed Activity Actual End Date:

Responsible Organization:

Clayton County Community Development

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$35,000.00
Total Budget	\$0.00	\$35,000.00
Total Obligated	\$10,000.00	\$25,000.00
Total Funds Drawdown	\$10,000.00	\$15,000.00
Program Funds Drawdown	\$10,000.00	\$15,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,000.00	\$20,000.00
Clayton County Community Development	\$10,000.00	\$20,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Mortgage assistance will be provided to eligible buyers with incomes below 120% AMI who purchase a foreclosed home in any of the targeted areas. Mortgage assistance will be recorded as a soft second using a deed to secure debt and promissory note as our legally enforceable documents. The assistance will have zero interest rate and will be recaptured from net proceeds if the home is sold in less than five years.

Location Description:

Any foreclosed home in any of the three target areas - Clayton State/Rex and Irongate/Lovejoy and Jonesboro area.

Activity Progress Narrative:

Mortgage assistance was provided for two buyers who purchased homes in the NSP3 target areas.

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---------------------------------------------



# of Housing Units	2	4/7
# of Singlefamily Units	2	4/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	2	1/0	3/5	4/7	100.00
# Owner Households	0	2	2	1/0	3/5	4/7	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
3804 Jackson Ln	Ellenwood		Georgia	30294-6601	Match / Y
9850 Braxley Way	Jonesboro		Georgia	30238-6030	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	NSP3-50-MA
Activity Title:	Mortgage Assistance Low Income

Activity Category:
Homeownership Assistance to low- and moderate-income

Activity Status:
Under Way

Project Number:
NSP3-45203-FIN

Project Title:
Financing Mechanisms

Projected Start Date:
03/01/2013

Projected End Date:
07/01/2016

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Clayton County Community Development

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$15,000.00
Total Budget	\$0.00	\$15,000.00
Total Obligated	\$0.00	\$15,000.00
Total Funds Drawdown	\$0.00	\$5,000.00
Program Funds Drawdown	\$0.00	\$5,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Clayton County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Mortgage assistance will be provided to eligible buyers below 50% AMI to purchase foreclosed homes in any of the target areas. Mortgage Assistance will be recorded as a soft second using a deed to secure debt and promissory note with zero percent interest, forgiven after five years and recaptured from net proceeds if the home is sold within the first five years.

Location Description:

Any foreclosed home in any of the target areas purchase by an eligible homebuyer.

Activity Progress Narrative:

One buyer closed in late December with mortgage assistance. The funds have not been drawn, and will be drawn in the next quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total Low/Mod%	

# of Households	1	0	1	1/3	0/0	1/3	100.00
# Owner Households	1	0	1	1/3	0/0	1/3	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
6537 W Meyer Ct	Morrow		Georgia	30260-8122	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP3-ACQ-120

Activity Title: Acq/rehab for <120% AMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

NSP3-45002-ACQ

Project Title:

Acquisition/Rehab

Projected Start Date:

04/17/2012

Projected End Date:

03/01/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Clayton County Community Development

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,700,000.00
Total Budget	\$0.00	\$1,700,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$204,449.25	\$1,341,695.61
Program Funds Drawdown	\$146,674.70	\$796,167.90
Program Income Drawdown	\$57,774.55	\$545,527.71
Program Income Received	\$196,242.62	\$794,094.96
Total Funds Expended	\$204,449.25	\$1,526,742.83
Clayton County Community Development	\$204,449.25	\$1,526,742.83
Match Contributed	\$15,000.00	\$82,500.00

Activity Description:

Foreclosed homes in the three target areas will be acquired by Asset Management Teams, and will be rehabilitated, and resold to income eligible buyers.

Location Description:

Homes will be acquired and rehabilitated within the three target areas - north part of the county, Claytonstate/Ft Gillem area and the south part of the county, Irongate/Lovejoy target area and middle part of the county, Jonesboro area.

Activity Progress Narrative:

NPI closed with buyers on three houses and SH with one buyer. All four buyers received mortgage assistance, two from HOME funds.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	4	5/12
#Energy Star Replacement Windows	0	0/0
#Additional Attic/Roof Insulation	0	0/6
#High efficiency heating plants	3	3/0
#Efficient AC added/replaced	4	14/12



#Replaced thermostats	3	10/6
#Replaced hot water heaters	3	5/6
#Light Fixtures (indoors) replaced	16	62/0
#Light fixtures (outdoors) replaced	6	23/6
#Refrigerators replaced	1	2/0
#Clothes washers replaced	0	1/0
#Dishwashers replaced	4	10/10
#Units with solar panels	0	0/0
#Low flow toilets	3	6/3
#Low flow showerheads	0	5/6
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/6
#Units deconstructed	0	0/0
#Units & other green	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	15/12
# of Singlefamily Units	4	15/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	2	4	0/0	12/6	15/12	80.00
# Owner Households	0	2	4	0/0	12/6	15/12	80.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
10975 Morning Dove Dr	Hampton		Georgia	30228-2666	Match / Y
10219 Briarbay Loop	Jonesboro		Georgia	30238-6580	Match / Y
10624 Pecan Ln	Jonesboro		Georgia	30238-8841	Match / Y
910 Spruce Pt	Jonesboro		Georgia	30238-8843	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP3-ACQ-50

Activity Title: Acq/rehab for <50% AMI

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

NSP3-45002-ACQ

Project Title:

Acquisition/Rehab

Projected Start Date:

04/20/2012

Projected End Date:

07/01/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Clayton County Community Development

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	\$300,000.00	\$1,800,000.00
Total Funds Drawdown	\$243,905.44	\$1,582,410.05
Program Funds Drawdown	\$41,969.14	\$752,495.78
Program Income Drawdown	\$201,936.30	\$829,914.27
Program Income Received	\$43,468.23	\$581,347.02
Total Funds Expended	\$243,905.44	\$1,397,362.69
Clayton County Community Development	\$243,905.44	\$1,397,362.69
Match Contributed	\$10,000.00	\$441,432.00

Activity Description:

Homes in the three target areas will be acquired, rehabilitated and sold to income eligible buyers, all below 50% AMI.

Location Description:

The three target areas for Clayton county: ClaytonState/Ft Gillem and Irongate/Lovejoy and Jonesboro area.

Activity Progress Narrative:

SH and NPI each sold a home to a buyer under 50% AMI. Both buyers received mortgage assistance from HOME funds.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	17/12
#Energy Star Replacement Windows	5	5/0
#Additional Attic/Roof Insulation	0	0/6
#High efficiency heating plants	1	7/6
#Efficient AC added/replaced	1	14/12
#Replaced thermostats	1	13/3



#Replaced hot water heaters	1	14/6
#Light Fixtures (indoors) replaced	7	112/10
#Light fixtures (outdoors) replaced	4	12/6
#Refrigerators replaced	1	14/0
#Clothes washers replaced	1	14/0
#Dishwashers replaced	2	15/12
#Units with solar panels	0	0/0
#Low flow toilets	1	26/6
#Low flow showerheads	0	8/6
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/6
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	17/12
# of Singlefamily Units	2	17/12

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	0	2	17/12	0/0	17/12	100.00
# Owner Households	2	0	2	17/12	0/0	17/12	100.00

Activity Locations

Address	City	County	State	Zip	Status / Accept
10429 Iron Gate Ln	Jonesboro		Georgia	30238-7895	Match / Y
6331 Ellenwood Dr	Rex		Georgia	30273-5028	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: NSP3-Admin
Activity Title: Administration

Activity Category:

Administration

Project Number:

NSP3-5420-Admin

Projected Start Date:

03/04/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration Costs

Projected End Date:

07/01/2016

Completed Activity Actual End Date:

Responsible Organization:

Clayton County Community Development

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$70,384.00	\$450,000.00
Total Funds Drawdown	\$132,269.05	\$396,753.21
Program Funds Drawdown	\$29,267.81	\$272,784.21
Program Income Drawdown	\$103,001.24	\$123,969.00
Program Income Received	\$0.00	\$123,969.00
Total Funds Expended	\$132,269.05	\$396,753.21
Clayton County Community Development	\$132,269.05	\$396,753.21
Match Contributed	\$0.00	\$0.00

Activity Description:

These funds will be used to administer the NSP3 program, paying for staff and necessary expenses for the program.

Location Description:

Activities in any of the target areas - Clayton State/Rex and Irongate/Lovejoy and Jonesboro area.

Activity Progress Narrative:

Administration expenses July - November, 2013.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP3-Demo

Activity Title: Demolition

Activity Category:

Clearance and Demolition

Project Number:

NSP3-45301-Demo

Projected Start Date:

03/04/2011

Benefit Type:

Area ()

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Demolition

Projected End Date:

07/01/2016

Completed Activity Actual End Date:

Responsible Organization:

Clayton County Community Development

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$379,000.00
Total Budget	\$0.00	\$379,000.00
Total Obligated	\$0.00	\$16,000.00
Total Funds Drawdown	\$15,047.00	\$15,047.00
Program Funds Drawdown	\$15,047.00	\$15,047.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,047.00	\$15,047.00
Clayton County Community Development	\$15,047.00	\$15,047.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP staff will work with the County Code Enforcement Unit to identify blighted structures with serious code violations and work with them on the demolition process.

Location Description:

Any blighted residential property in any of the three target areas - Clayton State/Ft. Gillem and Irongate/Lovejoy and Jonesboro area.

Activity Progress Narrative:

Funds were used for the demolition of unsafe addition on the home at 5134 4th street. The home was then rehabbed by the Essential Home Repair program.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/12



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	NSP3-RED-120
Activity Title:	Redevelopment below 120%

Activity Category:

Construction of new housing

Project Number:

NSP3-45102-RED

Projected Start Date:

07/01/2013

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

07/01/2016

Completed Activity Actual End Date:

Responsible Organization:

Clayton County Community Development

Overall

	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$500,000.00	\$500,000.00
Total Funds Drawdown	\$21,096.30	\$21,096.30
Program Funds Drawdown	\$21,096.30	\$21,096.30
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,096.30	\$21,096.30
Clayton County Community Development	\$21,096.30	\$21,096.30
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP Asset Managers will construct new homes in any of the three target areas on vacant or foreclosed lots, or on lots where a home has been demolished. Homes will be sold to buyers under 120% AMI and above 50% AMI.

Location Description:

All new construction will be on vacant or foreclosed lots, or on lots where a home has been demolished in any of the three target areas.

Activity Progress Narrative:

NPI purchased 5 lots in Shadow Creek subdivision.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	NSP3-RED-50
Activity Title:	Redevelopment 50%

Activity Category:

Construction of new housing

Project Number:

NSP3-45102-RED

Projected Start Date:

04/20/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

07/01/2016

Completed Activity Actual End Date:

Responsible Organization:

Clayton County Community Development

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Clayton County Community Development	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

NSP3 will purchase vacant lots to construct new homes. While there are still vacant houses in the County, there is now a need for new homes to be built and this activity will assist low income buyers to purchase a new home.

Location Description:

New homes will be built in one of the target areas - Clayton State/Ft Gillem or Irongate/Lovejoy or Jonesboro target areas. These homes will be sold to buyers at or below 50% AMI.

Activity Progress Narrative:

Southern Crescent Habitat for Humanity has been working to acquire some vacant lots. A contract is now in process to purchase seven lots for redevelopment.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

